

## Appendix F

	Phase 1	Phase 2
December 2016	Lease finalised between Brent and SKT Finalise funding agreement between GLA and Brent Procurement of consultants	<u>Agree Design Brief</u> Officers to write brief. Comments to be taken on board from key stakeholders.
January 2017	GLA Completion of agreement and SKT lease. Appointment of consultants SKT move into Granville	
February 2017	Cabinet decision for procurement of phase 1 works and DA for contract award. Detailed Design of Phase 1 works.	
March 2017	Contractor Procurement and Award	<u>Procure Design Team</u> Decision to be made on procurement route.
April 2017 to September 2017	Phase 1 works commence	Out to procurement. Report to Cabinet expected September 2017.
October 2017 to July 2018	Phase 1 works complete by March 2018 Final phase of decant.	<u>Design and Planning</u> A series of consultation events including in-depth engagement with the local community will be developed for this stage.  Taking the site forward with a Design Team, the Council would seek to ensure that: <ul style="list-style-type: none"> <li>• There is robust consultation</li> <li>• Would review the viability of a complete demolition versus retaining all/parts of the building</li> <li>• Consult with English Heritage</li> </ul> A planning application would be submitted in 2018
July 2018 to July 2019		<u>Procure Contractor</u>
July 2019 to January 2021		<u>Construction of Carlton Centre Site</u>
January 2021 to March 2021		<u>Move to the Carlton Centre Site</u>
March 2021 to October 2022		<u>Construction of Granville Centre Site</u>

