

Appendix 3 – Brent SEND Capital Project - Phase 1 Progress update

	Original Places to be provided	Actual / Forecast Places to be provided	Date completed / Forecast Completion	Comments
Elsley ARP	10	10	August 2024	Complete
Newfield ARP	10	10	April 2024	Complete
Carlton Vale ARP	7	7	Sept 2021	Complete
Kilburn Park ARP	14	14	Sept 2021	Complete
Wembley Primary ARP	25	0	N/A	Withdrew from programme
Mount Stewart ARP	21	0	N/A	Withdrew from programme
Preston Park ARP	21	21	Sept 2025	Complete
St Margaret Clitherow ARP	7	16	Feb 2026	In construction (RIBA 5)
Newman CC ARP	25	25	Oct 2025	Complete
St Gregs ARP	28	28	Jan 2030	Part of DfE SRP school rebuild
Phoenix Arch Expansion	13	0	N/A	Move to Phase 2 SEND
Manor School Expansion	36	54	Dec 2023	Complete
TVS Expansion	20	0	N/A	Move to Phase 2 SEND
Woodfield Expansion	40	40	Sept 2027	Contractor to be appointed in Oct 25
London Road SEND School	150	150	Sept 2025	Complete
Fryent Primary ARP	0	7	Aug 2022	Added to programme to provide required accommodation
Totals	427	382		

Both Wembley Primary School and Mount Stewart Schools withdrew from their respective ARP projects meaning that the target of 427 will not be met. A refresh of the school place planning strategy will be discussed at the Cabinet meeting on 17 November 2025.

The plan approved by the Cabinet in January 2022 can be found at [Decision - Capital Investment Programme for School Place Sufficiency for Children and Young People with SEND](#).
