## **TENANT DEMISE CHECKLIST**

The following checklist is intended to provide a brief summary of the various elements of the works, provided by either the Landlord or the Tenant.

ELEMENT	Landlord	Tenant	Comments
Substructures: Ground floor slab Floor screed/levelling compound Surface finishes / colourations / sealers / hardeners			Set down for screed 100mm zone allowed
Frame: Main structural frame Floor screed / levelling compound Fire protection to main structural frame Factory applied primer to steelwork Trimmed openings for stairs, escalators, lift			Slabs set down for screed 100mm zone allowed  Subject to timely issue of information by Tenant.
Tenant mezzanines (where applicable) Surface finishes / colourations / sealers / hardeners  Roof:			Subject to Landlord Approval
Gutters/rainwater downpipes Rooflights Mansafe system	$\boxtimes$		Where applicable.
Base plinths to Tenant plant areas			Secondary support by Tenant
External walls: Shopfront structural opening Fascia / signage zone / projecting signage Tenant-specific signage			Subject to Landlord Approval.
Windows & external doors: Timber hoarding to A3 shopfront opening Shopfronts to A3 Food & Beverage Units Rear External doors			Where required Subject to Landlord Approval.
Internal walls: Division walls between other units	$\boxtimes$		
Fire compartment walls to communal stairs and corridors Fire compartment walls to unit staircases Fire stopping between units Other internal walls within unit Required acoustic enhancements above base build (where required)			
Internal doors: Internal doors to communal areas Internal doors to communal staircases Other internal doors			Including fire lobbies to rear
- Carlot internal decis	_ <del>_</del>		access.

ELEMENT	Landlord	Tenant	Comments
Finishes: Floor finishes Painting of blockwork walls Painting of steelwork other than identified above Ceiling finishes Painting/self finish of rear external doors			
Unit Services: Electrical utility meter room installation Fire alarm interface unit Electricity meter Water meter Gas meter Condenser Water  Gas, Condenser and Ventilation supplies		Tenan Landlo (4no.) metero Landlo Landlo	ergy shippers meters are by the t. There is no provision for a ord's gas meter as each unit has their own individual ed gas supply.  Ord sub-metered.  nection charge will be paid by nant (charge to be agreed)
Sprinkler flow switch & Monitored Valve Stub connection(s) for foul drainage Plumbing installations H&V installations Electrical installations Fire alarm installation Emergency lighting installation Intruder alarm installation CCTV installation Sprinkler installations Lightning protection		I X I	e required Tenant to connect adlord system.
Lift installation (except where indicated on Landlord's drawings) Screening of exposed plant/equipment		Gener Landlo	al plant area screening by
Noise and vibration attenuation / control equipment Control of odour emissions Emergency Power (if applicable) Telecom cable entry Telecom BT Socket Outlet Distribution Point  External Works: Estate & communal signage			ли.
Communal service area  General: Planning consent (shell) Planning consent (fit out) Advertisement consent (shell) Advertisement consent (fit out) Building Regulations approval (shell) Building Regulations approval (fit out)			