Appendix 1 – Brent SEND Capital Projects Phae 1 Progress update

	Original Places to be provided	Actual / Forecast Places to be provided	Date completed / Forecast Completion	Comments
Elsley ARP	10	10	August 2024	Complete
Newfield ARP	10	10	April 2024	Complete
Carlton Vale ARP	7	7	Sept 2021	Complete
Kilburn Park ARP	14	14	Sept 2021	Complete
Wembley Primary ARP	*25*	*0*	*N/A*	*Withdrew from programme*
Mount Stewart ARP	*21*	*0*	*N/A*	*Withdrew from programme*
Preston Park ARP	21	21	Sept 2025	Complete
St Margaret Clitherow ARP	7	16	Feb 2026	Complete
Newman CC ARP	25	25	Oct 2025	Complete
St Gregs ARP	28	28	Jan 2030	Part of DfE SRP school rebuild. Planning application to be submitted Oct/Nov 26
Phoenix Arch Expansion	*13*	*0*	*N/A*	*Move to Phase II SEND – see update in Phase II*
Manor School Expansion	36	54	Dec 2023	Complete
TVS Expansion	*20*	*0*	*N/A*	*Move to Phase II SEND – see update in Phase II*
Woodfield Expansion	40	40	Sept 2029	Scheme currently paused
London Road SEND School	150	150	Sept 2025	Complete
Fryent Primary ARP	0	7	Aug 2022	Complete
Totals	427	382		

The plan approved by the Cabinet in January 2022 can be found at Decision - Capital Investment Programme for School Place Sufficiency for Children and Young People with SEND.

Brent SEND Capital Project - Phase II Progress update

	Original Places to be provided	Actual / Forecast Places to be provided	Date completed / Forecast Completion	Comments
The Avenue	34	34	January 2026	Complete
Phoenix Arch on Strathcona Site	50	50	April 2028	Kier Construction appointed and working on designs
The Manor School 1 (on St Mary's RC School site)	72	72	April 2026	Phase 1a complete 27 Sept and pupils using space. All works to complete Dec 27
The Manor School 2	16	16	April 2026	Complete
The Village School (on Kingsbury High School site)	40	40	September 2029	Heads of Terms on Lease agreed with Kingsbury High School. Consultant procurement underway.
Totals	**212**	**212**		**(138 Primary, 74 Secondary)**

The plan approved by the Cabinet in January 2026 can be found at Decision - Phase II Capital Investment Programme for School Place Sufficiency for Children and Young People with SEND